

"BUILDING THE FUTURE"

COMMUNITY BULLETIN NO. 27

DATE : 25 MARCH 2009

DBCT



PROJECT

DALRYMPLE BAY COAL TERMINAL
DBCT MANAGEMENT

STATUS OF REMAINING PILE DRIVING

As a result of consistently unfavourable wind and sea conditions during daylight hours over the last 3 weeks, John Holland has not been able to drive the remaining 4 offshore piles (out of a total of 440 piles) required to complete the 7X marine piling works.

To complete this critical work, it may be necessary to work outside of normal construction hours to seek suitable wind conditions (generally less than 20 knots) to complete the pile driving.

These remaining 4 piles are on the southern side of the new jetty head-end and over 3.5km offshore. Although no significant noise from piling activities is expected to be heard at local residences under these conditions, we do ask for your patience and understanding with these possible round-the-clock measures necessary for completion of this critical work.

For further enquiries or information contact Sam Crawford - 0438 567 153